



November 22, 2017

Update on ongoing / upcoming projects:

Lakeview / Enfield Sewer connection on Landing Road: nearly done. Ledge removal took an extra couple of weeks. Final connection to the manhole and road repairs should be done in a week.

Shaker Landing Pump Station: construction starts ~ November 27. Expect crews here for the rest of the year. Though they will fill or fence off any trenches, please remain cautious around the construction site and equipment. Please use a flashlight after dark.

Mailbox Lighting: Construction caused damage to wiring, it will be repaired in the next couple of weeks. A solar / motion detector will be installed ASAP. Please use a flashlight after dark.

Fox Tree Service will begin tree work **in early December**. They delayed this project due to the sewer construction.

Docks: We called the dock crew this week and reminded them the docks should be removed ASAP. We don't have a firm date but we're sure it will get done.

Roof / Skylight repairs – ongoing . . . Shooting for “no blue tarps” before snow flies.

Fall Cleanup: Hersey the new groundskeeper did a nice job.

Happy Thanksgiving everyone!

Bob Chorney
SLCA